

**Comparative statement of schemes proposed by field officers and recommended by different committees for Eastern Kosi Afflux bundhs for the works to be executed before flood 2008**

SLNo	Location	Proposed works by field officers	Recommendations of the K.H.L.C. Sub-committee for protection works to be executed before flood 2008 on Kosi river (Nepal portion)	Recommendations of the K.H.L.C. for protection works to be executed before flood 2008 on Kosi river (Nepal portion)
1	2	3	4	5
1	Spur at 12.90km of EAB	Restoration of nose slope and 12m wide apron along with 4 nos. teeth in u/s shank 8m x 6m.	(i) Restoration of 6m wide nose apron. (ii) Restoration in damaged portion of u/s shank apron in 3m width.	(i) Restoration in embayed portion of d/s corner of nose apron to negotiate it with the existing apron in u/s side after due probing. (ii) Restoration in u/s shank portion in 3m width in a length of 21m in the embayed portion near the nose of the spur.
2	Spur at 12.10km of EAB	(A) Restoration of nose apron (12m x 1.20m) with slope on N.C. base (B) Restoration of u/s shanks portion in 76.0m & d/s shanks in 38.0m (1.2m to 6m) with slopes on N/C base	Restoration of u/s & d/s nose apron corner in 3m width in embayed portion.	Restoration of u/s nose apron corner in 3m width in embayed portion.
3	Between 12.80 to 12.90 Km of EAB	Construction of 3 nos. studs 12m x 6m	W.W	